

Phase 1.0 Program Management

Task 1.0: Program Management

Program Management accomplishments this period include;

- J. Bragg attended bi-weekly project progress meetings with Beaufort County on 2/5/2024 and 2/26/2024 to discuss program accomplishments, new maintenance activities, funding sources, permitting status, and website updates.
- J. Bragg coordinated with Survey Consultants for the survey of selected easements and all trees within these easements for the purpose of clearing the maintenance shelves within the selected easements. Exhibits showing the location of the selected easements were posted on the Shell Point Drainage Improvements website.
- J. Bragg began development of bid packages for the proposed Phase 2 Easement Maintenance which includes the clearing of all trees and vegetation from within selected easements.

Task 3.0: Funding/SCDOT Coordination

Funding/SCDOT Coordination accomplishments this period include;

• Ron M. Joye, LLC coordinated with Lindsey Grahams office for funding of the Shell Point Drainage Improvement Program through Senatorial earmarks.

Task 5.0: Additional Project Management Services

Additional Project Management Services accomplishments this period include;

• J. Bragg finalized conceptual hydraulic modeling of the Broad River Drive and Hamrick Road drainage system outfall to determine if dredging the outfall channel would improve stormwater flows along the Hamrick Road channel system and to ultimately determine the necessity and feasibility of dredging. The Hamrick Road hydraulic design memo detailing the efforts and outcomes of the study was provided to Beaufort County on 1/31/2024.

Shell Point Drainage Improvement Program Budget Summary

Phase	Budget	Actual	Remainder	% Complete	% Remaining
1.0	\$308,176.25	\$172,272.22	\$135,904.03	56%	44%
2.0	\$46,371.44	\$43,684.03	\$2,687.41	94%	6%
3.0					

Note: the budget summary includes the invoiced period from 27 January 2024 to 23 February 2024.



