

Phase 1.0 Program Management

Task 1.0: Program Management

Program Management accomplishments this period include;

- J. Bragg and Beaufort County met on 23 October 2023 to discuss program accomplishments.
- J. Bragg coordinated with ICE to provide environmental services including development of a USACE NOI to permit channel maintenance within jurisdictional waters of the state.
- Channel maintenance began this period in 8 locations withing the Shell Point community. Exhibits depicting these locations along with maintenance costs will be made available on the project website.

Task 3.0: Funding/SCDOT Coordination

Funding/SCDOT Coordination accomplishments this period include;

• Ron M. Joye, LLC coordinated with the SCDOT Beaufort County Resident Maintenance Engineer in order to provide maintenance on crossline pipes where channel maintenance had recently been conducted.

Shell Point Drainage Improvement Program Budget Summary

Phase	Budget	Actual	Remainder	% Complete	% Remaining
1.0	\$308,176.25	\$144,474.64	\$163,701.61	47%	53%
2.0	\$46,371.44	\$32,804.39	\$13,567.05	71%	29%
3.0					

Note: the budget summary includes the invoiced period from 30 September 2023 to 27 October 2023.





